

The rehab is 20% complete!

Construction Continues!

Construction is over halfway complete at **927 W. Wilson!**

This marks the first of three phases of construction and relocation for the HUPA buildings. Below is a general HUPA relocation schedule for the coming year, we will be updating you on any changes month to month. Reminder that **you will always have at least 30 days notices** and packing materials before your relocation starts.

Building	Relocation Start Date	Relocation End Date
927 W. Wilson	January 2025	May/June 2025
900 W. Windsor	May/June 2025	September 2025
847 Sunnyside	May/June 2025	August 2025
4431 N. Clifton & 4130 N. Kenmore	September 2025	November 2025

Other Construction Updates

- Roof work has started at 847 W Sunnyside.
- At 927 W Wilson, construction is more than halfway complete. See the photos below of freshly installed kitchen cabinets and appliances and a renovated bathroom!



Staying on Track: Paperwork Reminder

The relocation process has several steps, and staying on schedule is important. To help the process run smoothly, please turn in all relocation paperwork and certification paperwork on time, keep your appointments with the relocation team, and sign any required documents when needed. Your cooperation helps keep everything on track—we appreciate it!
 —Your POAH Team

Important Relocation Contacts:

Tiffany Courtney
 Relocation Specialist at
 Urban Relocation Services
Phone: 312-722-2273

Management Offices
 847 W Sunnyside Ave
 Chicago, IL 60640
Phone: 773-334-5003

